Ref: CACE/BBMP/EE/DIV/YLK/PMC/04/2022-23

Name of Work :"Improvements and Development of Raj Park in Yelahanka New Town Ward No.04 of Yelahanka Satellite Town sub division."

Name of Client	:	**Executive Engineer, Yelahanka Division, BBMP, Bangalore.**
Contractor/Agency	:	**Sri.G.Venkate Gowda , Contractor, Bangalore.**
Estimate Cost	:	Rs. 104.29 Lakhs
Date of Inspection	:	30.07.2022
Status of Bill	:	1st and Final
In the Presence of	:	(a) **Assistant Engineer (ward No.04),** BBMP, Bangalore.
	:	(b) **Mr. Prajwal,** Engineer
		M/s. Civil Aim Consultants & Engineers

Sl.No	Description of the Item	Quantity	Comments / observations
1	Earth work excavation by manual means for drains,canals, waste weir, draft, approach channels, key trenches, foundation of bridges and such simillar works of all kinds of soils , as per drawing and technical specifications, including setting out, shoring, strutting, barricading,	255.97 Cum	Work done up to the billed quantity and Quality is satisfactory
	Providing and laying in position plain cement concrete for levelling course for all works in foundation. The granite/trap/basalt crushed graded coarse aggregates and fine aggregates as per relevant IS Codes machine mixed, laid in	28.84 cum	Work done up to the billed quantity and Quality is satisfactory
3	Providing Size Stone masonry with hard stone in foundation & plinth with Cement	181.20 Cum	Work done up to the billed quantity and Quality is satisfactory

CIVIL AIM CONSULTANTS & ENGINEERS Prajwal

Sl.No	Description of the Item	Quantity	Comments / observations
4	Providing and laying in position Reinforced cement concrete for all Sub structures of building, Irrigation works, Sub structure works of bridges, Drain works & other parallel works from 0.50m to 3.50 m	10.43 Cum	Work done up to the billed quantity and Quality is satisfactory
5	Fabricating, providing and erecting in position of MS Hot Dip Galvanised Sq. Hallow Poles of 132 X 132 Heavy gauge of length 3000mm with MS. Hot dip Galvanised grill work as per approved	421.69 Sqm	Work done up to the billed quantity and Quality is satisfactory
6	Fabricating, providing and erecting in position Hot dip galvanised Gate. Using 72 X 72 X 4.8mm Sq. GI Pipe Frame with Top pipe bending in heavy duty hydraulic press with sand packing and hot bending to	24.25 Sqm	Work done up to the billed quantity and Quality is satisfactory
7	Supplying and fixing M15 grade precast cement concrete Kerb stones for Roadway, Sidewalls and gutters fixed with CM 1:3 fixed and finsihed in line as per direction of Engineer in charge. (The cost of PCC	56 m	Work done up to the billed quantity and Quality is satisfactory
8	Painting two coats after filling the surface with synthetic enamel paint in all shades on new plastered concrete surfaces	19.60 Sqm	Work done up to the billed quantity and Quality is satisfactory
9	Providing, laying & fixing cement base, precast, pre polished cement concrete, designer tiles 25mm thick conforming to IS 1237 heavy duty tiles for flooring, treads	40.50Sqm	Work done up to the billed quantity and Quality is satisfactory
10	Executive Bench- Made out of Sadarahalli grey stone with hand supports with 3 line finishing with arch design with 100mm slabs. Height 90x Length 1500 width 45 cms (Data approved rate)	15 Each	Work done up to the billed quantity and Quality is satisfactory
11	Loading and Unloading of Stone Boulder/Stone aggregates/ Sand/Kankar/Moorum. (Tipper 14 m3) (V-III Page No 3, Item No.1.1 Cof PWD SR	255.97 Cum	Work done up to the billed quantity and Quality is satisfactory

No. 01, Satvika Nilaya, Opp. Widia Poorna Prajna School,
Ramaiah Layout, Nagasandra, Bangalore - 560 073.
Ph: 9591618639, GSTIN: 29CNWPD9510K1ZB, Email: civilaimconsultants@gmail.com

Sl.No	Description of the Item	Quantity	Comments / observations
12	Cost of Haulage Excluding Loading and Unloading Taking output 25 t load and lead 10 km = 250 t.km (V-III Page No.3, Item No.1.4C of PWD SR 2021-22) Lead 8	327.64 t.km	Work done up to the billed quantity and Quality is satisfactory

CIVIL AIM CONSULTANTS & ENGINEERS

For CIVIL AIM CONSULTANTS & ENGINEERS

Authorised Signatory

IGL

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106